

**STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL CIVIL WORKS FOR  
QUARTERS ENDING MAR2015**

Civil works costing Rs.5 crores & above  
Electrical works costing Rs.15 lakhs & above  
Horticultural works costing Rs.2 laksh & above

1	2	3	4	5	6	7	8	9	10	11	12
S.n	Name of works location	AppEst. Cost for Civil works	Tendered cost	Agreement no	% above sch.of rates applicable	Agncy	Date of commenment	Time of completion	Phy.Progre ss In %	Name of E-in-c	Remarks
1	Construction of CEC Building	8,17,92,322	8,31,55,772	P.O.NO-PL20140121	1.66%	B.Durgaredy Infrastructures Pvt LTD-VSP	1/9/2015	5/8/2016	6%	P.R.K.REDDY	
2	Construction of extension of Met lab Building	1,82,32,035	1,92,22,599	P.O.NO-PL20140122	5.43%	B.Durgaredy Infrastructures Pvt LTD-VSP	1/9/2015	1/8/2016	3%	P.R.K.REDDY	
3	Construction of CMDBuilding	80,88,274	85,56,298	P.O.NO-PL20140123	5.78%	B.Durgaredy Infrastructures Pvt LTD-VSP	1/9/2015	1/8/2016	8%	P.R.K.REDDY	
4	Construction of CLPM Building	1,64,40,553	1,75,82,098	P.O.NO-PL20140124	6.94%	B.Durgaredy Infrastruct	1/9/2015	1/8/2016	8%	P.R.K.REDDY	

Sd/-  
(P.RAMA KRISHNA REDDY)  
TECHNICAL OFFICER-C