

**INTERNATIONAL ADVANCED RESEARCH CENTRE FOR POWDER
METALLURGY AND NEW MATERIALS (A R C I) , HYDERABAD**

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL CIVIL WORKS FOR

QUARTER ENDING 31.12.2015

Civil works costing Rs.5 crores & above

S.No	Name of works location	AppEst. Cost for Civil works	Tendered cost	Agreement no	% above sch. of rates applicable	Agency	Date of commencement	Time of completion	Phy. Progress in %	Name of E-in-c	Remarks
1	Construction of CEC Building	8,17,92,322	8,31,55,772	P.O.NO-PL20140121	1.66%	B.Durgareddy Infrastructure Pvt LTD-VSP	1/6/2015	5/8/2016	50%	P.R.K.REDDY	
2	Construction of extension of Met lab Building	1,82,32,035	1,92,22,599	P.O.NO-PL20140122	5.43%	B.Durgareddy Infrastructure Pvt LTD-VSP	1/6/2015	1/8/2016	85%	P.R.K.REDDY	
3	Construction of CMD Building	80,88,274	85,56,298	P.O.NO-PL20140123	5.78%	B.Durgareddy Infrastructure Pvt LTD-VSP	1/6/2015	1/8/2016	95%	P.R.K.REDDY	
4	Construction of CLPM Building	1,64,40,553	1,75,82,098	P.O.NO-PL20140124	6.94%	B.Durgareddy Infrastructure Pvt LTD-VSP	1/6/2015	1/8/2016	85%	P.R.K.REDDY	
							Sd/- (P.RAMA KRISHNA REDDY) TECHNICAL OFFICER-C				