



**International Advanced Research Centre**  
**for**  
**Powder Metallurgy & New Materials**  
**(Department of Science and Technology)**  
**(Government of India)**

**STATEMENT SHOWING THE QUARTERLY PROGRESS OF CIVIL WORKS**  
**FOR THE QUARTER FROM 01-01-2018 TO 31-03-2018**

**Civil works costing Rs.5 crore & above**

1	2	3	4	5	6	7	8	9	10	11	12
S.no	Name of works location	AppEst. Cost for Civil works	Tendere d cost	% above / below sch.of rates applica ble	Agreemen t no	Agncy	Date of commenm ent	Time of completion	Phy.Pr ogress In %	Name of E-in- c	Actual dateof completion
				NIL							

Sd/-  
 P.RAMA KRISHNA REDDY



**International Advanced Research Centre  
for  
Powder Metallurgy & New Materials  
(Department of Science and Technology)  
(Government of India)**

**STATEMENT SHOWING THE QUARTERLY PROGRESS OF ELECTRICAL WORKS  
FOR THE QUARTER FROM 01-01-2018 TO 31-03-2018**

*(Electrical works costing Rs 15 lakhs & above)*

S.No	Name of Works Location	Est. Cost in lakhs	Tender ed Cost in lakhs	% Above / below sch. Of rate applicabl e	Agreement No	Agency	Date of Commence ment	Time of completion	Phy. Progress in %	Name of in charge with address	Remark
1	2	3	4	5	6	7	8	9	10	11	12
1	Annual manning, Operation & Maintenance Contract of(electrical) HT & LT substations, Captive DG power plant, Industrial Shop electricals and illumination at ARCI, BalapurHyd	Rs106. 2lakhs (Previo us year value for 26 nos manpo wer)	Rs126.9 1 lakhs for 29 nos manpow er	19.4% above	PL20170030	M/s Sterlings and Wilson Pvt. Ltd. No. 8- 2-596-6, Shekpet Village, Hyderabad - 34	1st June 2017	31st May 2018	83.00%	Mr AR Srinivas, Technical Officer -B	Amende d value Rs. 132.90L akhs for GST &diff.mi n wages

2	Provision of 500kwp grid connected roof top solar PV power plant	Rs 450.0 Lakhs	Rs. 354.36 Lakkhs	21.254% below	PL20160152	M/s. Bharat Heavy Electricals Ltd. No 39, Ektara Building , SD Road, Secunderabad -500003	15th Feb 2017	30th Oct 2018	18% (i.e out of 500 kwp)	Mr VC Sajeew, Technical Officer C	1. Site work at solgel building started2 . Solar panels and 50% inverter s supplied 3. + GST amount
---	--	----------------------	-------------------------	------------------	------------	---	------------------	------------------	--------------------------	-----------------------------------	--

Sd/-

**Signature of the Officer In-charge**



International Advanced Research Centre  
for  
Powder Metallurgy & New Materials  
(Department of Science and Technology)  
(Government of India)

STATEMENT SHOWING THE QUARTERLY PROGRESS OF HORTICULTURE WORKS  
FOR THE QUARTER FROM 01-01-2018 TO 31-03-2018

Horticulture work costing Rs.2 laksh & above

1	2	3	4	5	6	7	8	9	10	11	12
S.no	Name of works location	AppEst. Cost of works	Tendered cost	% above / below sch.of rates applicable	Agreement no	Agency	Date of commenment	Time of completion	Phy.Progr ess In %	Name of Employee-in-charge	Remarks
1	Horticulture Consultancy & Maintenance of Lawns	Rs.317694	Rs.317694	Fresh Tender	PL20170143 dt.29/01/2018	M/s. Tropical Ecology, 24-7, Sivapuri, Malkajgiri, Secunderabad 500 047	30/01/2018	31/01/2019	Fresh Tender	Security, Fire & Safety Officer	

Sd/-

Signature of the Officer In-charge



**International Advanced Research Centre  
for  
Powder Metallurgy & New Materials  
(Department of Science and Technology)  
(Government of India)**

**STATEMENT SHOWING THE QUARTERLY PROGRESS OF STORES WORKS  
FOR THE QUARTER FROM 01-01-2018 TO 31-03-2018**

Sl. No.	Name of the Party With location	Contract No.& Date	Breif description of the material/Services/ Works	Value of the Contract (IN FE /Rs.)	Mode of Tendering	Scheduled Delivery Dt.	Present Status	Nature of Order/Item
1	M/s. Thermal Technology LLC, USA	PF 20170083 Dt. 19.03.2018	10 Ton vaccum Hot Press	USD 250760 INR 1,59,45,828	Limited Tender	24.06.2018	Continuing	Equipmt.
2	M/s. Rigaku Corporation Japan	PF 20170092 28.03.2018	High Flux X Ray Diffraction Unit	JPY 36700000 INR 2,23,87,000	Open Tender	06.08.2018	Continuing	Equipmt.
3	M/s. Latest Devices Pvt. Ltd. Bhopal	PL 20170164 01.03.2018	Desktops & Laptops	0 INR 64,21,492	GeM	21.03.2018	Continuing	Off. Equip
4	M/s. Hilson Technologies Ahmedabad	PL20170175 05.02.2018	Desktops & Laptops	INR 34,27,350	GeM	01.04.2018	Continuing	Off. Equip
5	M/s. CDN Technologies India Pvt. Ltd, New Delhi	PL 20170174 05.02.2018	MS Office	0 INR 33,69,558	GeM	24.03.2018	Completed	I.T.
6	M/s. Anusha Hospitality Services Pvt Ltd. Hyderabad	PL20170150 06.02.2018	Canteen Maint. ARCI	0 INR 23,60,907	Open Tender	11.02.2019	Continuing	Allied
7	M/s. Ashok Leyland Ltd. Chennai	PL 20170180 31.03.2018	Bus Staff	INR 16,73,9794	GeM	17.07.2018	Continuing	Allied

Sd/-

ANIRBAN BHATTACHARJEE  
STORES & PURCHASE OFFICER



**International Advanced Research Centre  
for  
Powder Metallurgy & New Materials  
(Department of Science and Technology)  
(Government of India)**

**STATEMENT SHOWING THE QUARTERLY PROGRESS OF TRANSPORTATION WORKS  
FOR THE QUARTER FROM 01-01-2018 TO 31-03-2018**

Slno.	Name of the Organisation with location	Contract no.	Breif Details of the material Procured	Value of the contract	Mode of tendering	Scheduled delivery period	Present status	Remarks
				Rs.				
1	2	3	4	5	6	7	8	9
1	M/s Express Sno. 17-1- Santoshnagar, Hyderabad - 500059	ARCI/ADM /MT/ 2013- 14/01	Supply of Non A/c Indica cars on monthly basis (2 nos)	<b>273918</b>	Open tender	Monthly	Continuous	Nil

**Sd/-  
( A. Srinivas)  
Admin. Officer**