

**STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL CIVIL WORKS FOR
QUARTERS ENDING DECEMBER 2019**

Civil works costing Rs.5 crores & above

Electrical works costing Rs.15 lakhs & above

Horticultural works costing Rs.2 lakhs & above

1	2	3	4	5	6	7	8	9	10	11	12
S.no	Name of works location	AppEst. Cost for Civil works	Tendered cost	% above / below sch.of	Agreement no	Agency	Date of commencement	Time of complion	Phy.P Progress In %	Name of E-in- c	Remarks
1											NIL

P. R. V. Reddy
 (P. RAMA KRISHNA REDDY)
 TECHNICAL OFFICER-C
 2/1/2020



**International Advanced Research Centre for
Powder Metallurgy & New Materials
(Department of Science and Technology)
(Government of India)**


**STATEMENT SHOWING THE QUARTERLY PROGRESS OF TRANSPORTATION WORKS
FOR THE QUARTER FROM 01-10-2019 TO 31-12-2019**

Slno.	Name of the Organisation with location	Contract no.	Brief Details of the material Procured	Value of the		Mode of tendering	Scheduled delivery period	Present status	Remarks
				contract	Rs.				
1	2	3	4	5	6	7	8	9	
1	M/s Express cabs Sno. 17-1-211/5/2, Santoshnagar, Hyderabad - 500059	ARCI/ADM/MT/2013-14/01	Supply of Non A/c Indica cars on monthly basis (2 nos)	308646		Open tender	Monthly	Continuous	Nil

(A. Srinivas)
Admin. & Pers. Officer

STATEMENT SHOWING THE QUARTERLY PROGRESS OF ORIGINAL WORKS FOR QUARTERS ENDING DECEMBER 2019
(Electrical works costing Rs 1 crore & above)

S.N o	Name of Works Location	Est. Cost in lakhs	Tenderer Cost in lakhs	% Above / below sch. Of rate applicable	Agreement No	Agency	Date of Commencem ent	Time of completion	Phy. Progress in %	Name of in charge with address	Remark
1	Annual manning, Operation & Maintenance Contract of (electrical) HT & LT substation, Captive DG power plant, Industrial Shop electricals and illumination and emergency materials at ARCI Balapur Hyd	Rs. 129.00lakhs (Inclusive of 75000/-per month for supply of emergency miscellaneous items)	Rs124.64lakhs	3.8% below	PL20190060	M/s STERLING AND WILSON PVT.LTD, No:8-2- 596-6, Survey No:118/119, Near Karvy, Shekpet village, Hyderabad- 500034	1st June 2019	31st May 2020	58.33%	Mr. AR Srinivas, Technical Officer - B	
2	Provision of 500kwp grid connected roof top solar PV power plant	Rs450.00lakhs	Rs354.36	---	PL20160152	M/s Bharat Heavy Electricals Ltd, No.39, Ekara Building, SD Road, Secunderabad- 500003	15th Feb 2017	16th Oct 2019	95%	Mr. VC Sajeey, Technical Officer-C	500 KW Charged
3	Consultancy for Design, Engineering and Execution supervision for Infrastructural system at ARCI	---	Rs153.89	---	PL20180041	M/s MN Dastur and company Pvt Ltd, Kolkata	14th June 2018	31st Dec 2019	32%	Mr. VC Sajeey, Technical Officer-C	---


(A.R. Srinivas)
To: T3

**INTERNATIONAL ADVANCED RESEARCH CENTRE FOR POWDER METALLURGY AND NEW MATERIALS (ARCI), HYDERABAD
QUARTERLY PERFORMANCE REPORT FOR THE IVth QUARTER - 2019-2020 (1ST OCTOBER TO 31ST DECEMBER 2019).**

FOR THE QUARTER ENDING 31.12.2019

Sl.No.	Name of the party with location	Contract No.&Dt	Brief Description of the Material/Services/Works	Value of the Contract in FE & INR	Mode of tender	Sch. Delivery date	Present status	Nature of order
1	M/s.ZOZ GMBH, Germany.	PF20190073, dt.13-12-2019	Procure additional grinding Unit for Similayer CM08.	EURO 75000.00 INR 5857500.00	Proprietary Tender.	15/05/2020	Continuing	Equipment
2	M/s.SLM Solutions, Germany.	PF20190080, dt.23-12-2019	Supply, Installation and Commissioning of Powder Bed AM System.	EURO 300000.00 INR 23820000.00	Single Tender	25/02/2020	Continuing	Equipment
3	M/s.Firewin Safety Engineers, Hyderabad.	1)PL20190158, dt.13-12-2019 2)PL20190159, dt.13-12-2019	Services for hiring of two firemen and supply of new fire fighting equipments & re-filling of Extinguishers.	1)INR 752417.44, 2) INR 1030185.88	Open Tender	30/11/2020	Continuing	Services.
4	M/s.Hydro Pneumatic Engineers (Hyd) Pvt.Limited, Secunderabad	PL20190132, dt.29-10-2019	Annual Maintenance Contract of Pump House at ARCI.	INR 3109489.14	Open Tender	31/10/2020	Continuing	Services.
5	M/s.Nutech Engineers and Power Systems Pvt.Ltd., Chennai.	PL20190128, dt.23-10-2019	60 KVA UPS.	INR 795500.00	Limited Tender	30/11/2019	Completed.	Electrical
6	M/s.Daikin Airconditioning India Pvt.Ltd., New Delhi.	PL20190125, dt.15-10-2019	AMC of centralised airconditioner of ARCI, Gurgaon expired on 12-05-2019. New AMC of AC from 13-05-2019 to 12-05-2020.	INR 357716.04	Single Tender.	15/10/2020	Continuing	Services.

P.V. Ramesh

7	M/s.Mittapally Enterprises, Hyderabad.	PL20190139, dt.11-11-2019	5 star 2.0 TR Inverter model split AC's for 5 no's for Installation.	INR 306500.00	Limited Tender	10/12/2019	Completed.	Office Equipment.
8	M/s.Rad Process Systems, Chennai.	PL20190140, dt.14-11-2019	Electronic load for thermoelectric modules evaluation.	INR 215250.00	Single Tender.	31/01/2020	Continuing	Electrical

P.V Ramesh

**STATEMENT SHOWING THE QUARTERLY PROGRESS
FOR THE QUARTER FROM 01/10/2019 TO 31/12/2019**

S/NO	Name of works location	Appest.cost of works	Tendered cost	%above/ below sch. of rates	Agreement no	Agency & Address	Date of commencement	Time of completion	Phy.Progress In %	Name of Employee-in-charge	Remarks
1	Horticulture Consultancy & Maintenance of Lawns	NA	₹ 13,73,775.20	Fresh Tender	PL20190001 dt:01/04/2019	M/S.TROPICAL ECOLOGY,24-7, Sivapuri,Malkajgiri, Secunderabad, pin:-500047.	01/02/2019	31/01/2020	continuous	D.Ramesh SF&SO	
2	Security	NA	₹ 1,19,42,982.96 ₹ 2,07,26,911.84	extension 2nd year Tender	PL20180068 dt:18/06/2019	M/S.BOMBAY INTELLIGENCE SECURITY, 14,JYOTHI COLONY NR.ADC GATE,108 BAZAR, KARAGUDATIRMIJI,GHERRY, SECUNDERABAD, PIN:-500015	01/07/2018	30/06/2020	continuous	D.Ramesh SF&SO	
3	Maintenance of First-aid-Fire fighting equipment's	NA	₹ 8,44,582.72 ₹ 12,19,414.74 ₹ 13,94,246.76	two times 3 months extension has given	PL20180040 dt:26/08/2019	M/S.RAVI FIRETECH SAFETY ENGINEERS(P) LTD, Flat No: G1,Navya Krishna Homes, Road No: 1,RK Puram,IT Colony, Hyderabad,pin: 500035	01/09/2019	31/11/2019	closed	D.Ramesh SF&SO	
4	H/KEEPING	NA	₹ 7,52,417.44 ₹ 10,30,185.88 ₹ 77,08,967.10 ₹ 1,58,58,903.98 ₹ 1,76,82,538.52	Fresh Tender extension 2nd year again extended for 3 months Tender	PL20190158 dt:12/12/2019 PL20190159 dt:12/12/2019	M/S.HIRWIN SAFETY ENGINEERS, 1/15,Margadarsi Colony, R K Puram X Roads, HYDRABAD, PIN:-500035 M/S.INDIAN SECURITY FORCE, PLOT NO:402, D NO 11-4-659, BHAVIAS FAROUJI SPLENDID APARTMENTS,BAZARGHAT ROAD, PED HILLS, LAKDIKAPOL,HYDRABAD, PIN:-500004	01/12/2019	31/11/2020	continuous	D.Ramesh SF&SO	
4	H/KEEPING	NA	₹ 1,76,82,538.52	extension 2nd year again extended for 3 months Tender	PL20190113 dt:05/07/2019	M/S.INDIAN SECURITY FORCE, PLOT NO:402, D NO 11-4-659, BHAVIAS FAROUJI SPLENDID APARTMENTS,BAZARGHAT ROAD, PED HILLS, LAKDIKAPOL,HYDRABAD, PIN:-500004	01/11/2018	31/01/2020	continuous	D.Ramesh SF&SO	

Singnature of the Officer in-charge

D.Ramesh